

| ID | Task Name | Duration | Start | Finish | 1 | September 1 | January 1 | May 1 | September 1 | January 1 | May 1 | | |
|----|---|----------|--------------|--------------|-----|-------------|-----------|-------|-------------|-----------|-------|-----|------|
| | | | | | 7/8 | 9/2 | 10/28 | 12/23 | 2/17 | 4/14 | 6/9 | 8/4 | 9/29 |
| 1 | Common Core Enhancements | 458 days | Mon 6/17/13 | Fri 8/22/14 | | | | | | | | | |
| 2 | Common Core Infrastructure Upgrades* | 71 days | Mon 6/17/13 | Thu 8/22/13 | | | | | | | | | |
| 3 | Middle school and Primary infrastructure (17 sites) upgrades fulfilled* | 0 days | Thu 8/22/13 | Thu 8/22/13 | | | | | | | | | |
| 4 | Material Procurement (phase 1) | 33 days | Mon 7/1/13 | Thu 8/1/13 | | | | | | | | | |
| 5 | Middle School Common Core Labs | 175 days | Mon 8/5/13 | Fri 1/17/14 | | | | | | | | | |
| 6 | Diablo View MS | 27 days | Mon 8/5/13 | Fri 8/30/13 | | | | | | | | | |
| 7 | El Dorado MS | 27 days | Mon 9/2/13 | Fri 9/27/13 | | | | | | | | | |
| 8 | Pine Hollow MS | 27 days | Mon 9/30/13 | Fri 10/25/13 | | | | | | | | | |
| 9 | Riverview MS | 27 days | Sun 9/29/13 | Fri 10/25/13 | | | | | | | | | |
| 10 | Sequoia MS | 27 days | Mon 10/28/13 | Fri 11/22/13 | | | | | | | | | |
| 11 | Pleasant Hill MS | 27 days | Mon 10/28/13 | Fri 11/22/13 | | | | | | | | | |
| 12 | Valley View MS | 27 days | Mon 11/25/13 | Fri 12/20/13 | | | | | | | | | |
| 13 | Oak Grove MS | 27 days | Mon 11/25/13 | Fri 12/20/13 | | | | | | | | | |
| 14 | Foothill MS | 27 days | Mon 12/23/13 | Fri 1/17/14 | | | | | | | | | |
| 15 | Middle Schools Operational | 0 days | Fri 1/17/14 | Fri 1/17/14 | | | | | | | | | |
| 16 | Material Procurement (phase 2) | 30 days | Mon 12/9/13 | Mon 1/6/14 | | | | | | | | | |
| 17 | Elementary School Common Core Labs | 247 days | Wed 1/1/14 | Fri 8/22/14 | | | | | | | | | |
| 18 | Westwood ES | 20 days | Mon 1/6/14 | Fri 1/24/14 | | | | | | | | | |
| 19 | Silverwood ES | 20 days | Mon 1/20/14 | Fri 2/7/14 | | | | | | | | | |
| 20 | Mount Diablo ES | 20 days | Mon 1/20/14 | Fri 2/7/14 | | | | | | | | | |
| 21 | Monte Gardens ES | 20 days | Mon 2/3/14 | Fri 2/21/14 | | | | | | | | | |
| 22 | Woodside ES | 20 days | Mon 2/3/14 | Fri 2/21/14 | | | | | | | | | |
| 23 | Highlands ES | 20 days | Mon 2/17/14 | Fri 3/7/14 | | | | | | | | | |
| 24 | Pleasant Hill ES | 20 days | Mon 2/17/14 | Fri 3/7/14 | | | | | | | | | |
| 25 | Strandwood ES | 20 days | Mon 3/3/14 | Fri 3/21/14 | | | | | | | | | |
| 26 | Valhalla ES | 20 days | Mon 3/3/14 | Fri 3/21/14 | | | | | | | | | |
| 27 | Sequoia ES | 20 days | Mon 3/17/14 | Fri 4/4/14 | | | | | | | | | |
| 28 | Wren ES | 20 days | Mon 3/17/14 | Fri 4/4/14 | | | | | | | | | |
| 29 | Ygnacio Valley ES | 20 days | Mon 3/31/14 | Fri 4/18/14 | | | | | | | | | |
| 30 | El Monte ES | 20 days | Mon 3/31/14 | Fri 4/18/14 | | | | | | | | | |
| 31 | Bancroft ES | 20 days | Mon 4/14/14 | Fri 5/2/14 | | | | | | | | | |
| 32 | Ayers ES | 20 days | Mon 4/14/14 | Fri 5/2/14 | | | | | | | | | |
| 33 | Mountain View ES | 20 days | Mon 4/28/14 | Fri 5/16/14 | | | | | | | | | |
| 34 | Gregory Gardens ES | 20 days | Mon 4/28/14 | Fri 5/16/14 | | | | | | | | | |
| 35 | Eagle Peak Montessori | 20 days | Mon 5/12/14 | Fri 5/30/14 | | | | | | | | | |
| 36 | Shore Acres ES* | 20 days | Mon 5/12/14 | Fri 5/30/14 | | | | | | | | | |
| 37 | Bel Air ES* | 20 days | Mon 5/26/14 | Fri 6/13/14 | | | | | | | | | |
| 38 | Cambridge ES* | 20 days | Mon 5/26/14 | Fri 6/13/14 | | | | | | | | | |
| 39 | Fair Oaks ES* | 20 days | Mon 6/9/14 | Fri 6/27/14 | | | | | | | | | |
| 40 | Meadow Homes ES* | 20 days | Mon 6/9/14 | Fri 6/27/14 | | | | | | | | | |
| 41 | Rio Vista ES* | 20 days | Mon 6/23/14 | Fri 7/11/14 | | | | | | | | | |
| 42 | Sun Terrace ES* | 20 days | Mon 6/23/14 | Fri 7/11/14 | | | | | | | | | |
| 43 | Hidden Valley ES* | 20 days | Mon 7/7/14 | Fri 7/25/14 | | | | | | | | | |
| 44 | Walnut Acres ES* | 20 days | Mon 7/7/14 | Fri 7/25/14 | | | | | | | | | |
| 45 | Valle Verde ES* | 20 days | Mon 7/21/14 | Fri 8/8/14 | | | | | | | | | |
| 46 | Delta View ES* | 20 days | Mon 7/21/14 | Fri 8/8/14 | | | | | | | | | |
| 47 | Sunrise ES* | 20 days | Mon 8/4/14 | Fri 8/22/14 | | | | | | | | | |
| 48 | Common Core Labs Project closeout | 10 days | Mon 8/11/14 | Wed 8/20/14 | | | | | | | | | |
| 49 | Begin Classroom Enhancements | 0 days | Mon 8/25/14 | Mon 8/25/14 | | | | | | | | | |
| 50 | | | | | | | | | | | | | |
| 51 | *Assesment Completed at Primary Sites based on list provided by TAC. Does not include infrastrucure upgrades to 12 primary sites not assessed. If needed any remaining assesments/infrastructure upgrades can take place during the middle school deployment. | 171 days | Mon 8/12/13 | Sun 1/19/14 | | | | | | | | | |

Project: Common Core Testing Lab
Date: Thu 6/13/13

| | | | | | |
|-----------------|--|--------------------|--|-----------------------|--|
| Task | | External Milestone | | Manual Summary Rollup | |
| Split | | Inactive Task | | Manual Summary | |
| Milestone | | Inactive Milestone | | Start-only | |
| Summary | | Inactive Summary | | Finish-only | |
| Project Summary | | Manual Task | | Deadline | |
| External Tasks | | Duration-only | | Progress | |