



Mt. Diablo Unified School District
 2010 Measure C
 3333 Ronald Way
 Concord, California 94519
 (925) 682-8000

FINAL CHANGE ORDER - 1594-001

Project Name: Modular Science Classrooms at MDES and CVCHS
 Bid#/Contract#: 1594/PO#:85287
 Contractor: Meehleis Modular Buildings. Inc.

3/13/2013
 DSA File: 7-H5
 DSA Application #: 01-112590

Cost Summary

Original Contract Amount	\$3,598,892.00
Previous Change Order	\$0.00
Contract Amount Prior to this Change Order	\$3,598,892.00
Amount of This Change Order	(\$96,843.82)
NEW CONTRACT AMOUNT including this Change Order	\$3,502,048.18
Percent of Original Contract	-2.69%

Schedule Summary

Original Contract Duration (Calendar Days):	11-Sep-12
Previous time extensions:	0
Revised contract duration from previous change order:	11-Sep-12
Time Extension by this change order (Calendar):	0
New Contract Duration:	
NEW DATE OF FINAL COMPLETION IS	1-Feb-13

PREVIOUS INTERMEDIATE CHANGE REQUESTS

None

Recommended:

Approved:

Robert J. Jankin 03/13/13
 APM/Construction Manager Date

 Architect Date

The contractor agrees that the adjustment of the Contract Amount and Contract Time reflected in this Change Order represents the entire and complete adjustment of the Contract Amount and Contract Time for the changes set forth in this Change Order. The adjustment of the Contract Amount includes without limitation all direct costs of labor, materials, services and equipment to complete such changes as well as any and all indirect costs of impacts, delays, interference or hindrances in performing, providing and completing the changes set forth in this Change Order. The adjustment of the Contract Time includes without limitation all adjustments of time necessary to perform, provide and complete the changes set forth in this Change Order and any and all impacts, delays, interference or hindrances in performing, providing and completing the changes. Except for as expressly set forth in this Change Order, there shall be no other adjustment of the Contract Amount or Contract Time for the changes set forth in this Change Order.

Agreed to:

Authorized:

MEEHLEIS MODULAR
 Contractor's Company Name

[Signature] 3/13/13

 2010 Measure C Program Manager Date

[Signature] 3/13/13
 Contractor's Representative Date

 Representative's Title

