

Measure C Project and Expenditures Board Approval Tracking 6/24/2019

<u>Date of Board Approval of Project</u>	<u>Description Provided</u>	<u>Approved Amount</u>	<u>Date of Board Approval of Project Expenditure</u>	<u>Purchase Description</u>	<u>Purchase Amount Approved</u>	<u>Balance for Project</u>
2/26/2018	District Wide Field Repairs: 3 worst sites: MDES (\$350K), OGMS (\$1.02M), Cambridge (\$350K)	\$ 1,870,000				
	District Wide = \$150,000				0	78,000
	Ayers Elementary Field Restoration/Repair		6/10/2019	Bosco Construction Pending Board Approval	72,000	
	Cambridge ES = \$350,000				0	350,000
	Mt. Diablo ES = \$350,000		4/9/2018	Design for MDES Field	72,500	(33,004)
	MDES Field Improvements/Goodland Construction		9/12/2018	Field Improvements	310,504	
	OakGrove MS = \$1,020,000		05/21/18	Design OGMS	85,700	
	OGMS Field Renovations/Goodland Construction		2/25/2019	Bid# 1813	751,946	182,354
2/26/2018	District Wide Fencing Enhancements: 3 worst sites to be assessed (\$1.25M): Bel Air ES (\$500K)	\$ 1,750,000				
	District Wide = \$1,250,000				0	1,250,000
	Bel Air ES = \$500,000				0	500,000
2/26/2018	Exterior Landscape Safety Improvements Elementary Sites: Drainage slip, trip, fall hazards in landscape transitions 4 worst sites assessed	\$ 450,000				
	DistrictWide ES = \$450,000					
	Sun Terrace ES Landscape Design		3/11/2019	Design-Verde Design	23,780	\$ 426,220
2/26/2018	Hardscape Repairs at Elementary Schools: Drainage slip, trip, fall hazards at hardscape worst sites assessed (\$3M); Meadow Homes ES (&720K)	\$ 3,720,000				
	Meadow Homes ES = \$720,000				0	720,000
	DistrictWide ES = \$3,000,000		06/11/18			799,105
	Inspector of Record (IOR)-\$45,600 & BID #1804				770,188	
	Ayers ES Running Track Improvements		3/25/2019	DRT	29,000	
	Strandwood ES Running Track Improvements		3/25/2019	DRT	23,520	
	Valhalla ES Running Track Improvements		3/25/2019	DRT	10,960	
	Mt. Diablo Elementary School Hardscape Improvements		4/10/2019	Goodland	10,822	
	Elementary Hardscape Improvements Summer 2019		5/13/2019	Bid #1841	1,037,152	

Measure C Project and Expenditures Board Approval Tracking 6/24/2019

<u>Date of Board Approval of Project</u>	<u>Description Provided</u>	<u>Approved Amount</u>	<u>Date of Board Approval of Project Expenditure</u>	<u>Purchase Description</u>	<u>Purchase Amount Approved</u>	<u>Balance for Project</u>
	Delta View ES = \$33,812					
	Gregory Gardens ES = \$234,673					
	Sequoia ES = \$318,607					
	Shore Acres ES = \$67,394					
	Sun Terrace ES = \$235,771					
	Rio Vista ES = \$71,895					
	Allowance = \$75,000					
	Bancroft ES Playground Surface Repair/Replacement		6/10/2019	Spectraturf	51,813	
	Hidden Valley ES Playground Surface Repair/Replacement		6/10/2019	Robertson	59,837	
	Hidden Valley ES Playground Surface Full Replacement Main		6/10/2019	Durasafe	54,889	
	Meadow Homes ES Playground Surface Repair/Replacement		6/10/2019	Spectraturf	56,226	
	Shore Acres ES Playground Surface Repair/Replacement		6/10/2019	Spectraturf	47,827	
	Valle Verde ES Playground Surface Repair/Replacement		6/10/2019	Robertson	48,661	
2/26/2018	CHS Hardscape access to play fields: Emergency all weather access at play fields for fire, life, safety needs	\$ 200,000				
	Hardscape Improvements at Concord High School		5/13/2019	Bid 1842	195,190	4,810
2/26/2018	District Wide Roofing Repair/Replacement: Continuing replacement of aged roofing infrastructure at approximately 10 sites	\$ 10,000,000				
			04/23/18	Summer Bids – #1797 & #1798	9,740,186	78,693.76
	Inspector of Record: Roofing		08/13/18	Inspector of Record: Roofing	25,500	
	Concord HS = \$4,250					
	Diablo View MS = \$4,250					
	Rio Vista ES = \$4,250					
	Riverview MS = \$4,250					
	Sequoia ES = \$4,250					

Measure C Project and Expenditures Board Approval Tracking 6/24/2019

<u>Date of Board Approval of Project</u>	<u>Description Provided</u>	<u>Approved Amount</u>	<u>Date of Board Approval of Project Expenditure</u>	<u>Purchase Description</u>	<u>Purchase Amount Approved</u>	<u>Balance for Project</u>
	Sequoia MS = \$4,250					
			12/17/18	Final Change Order #1797-	155,620	
2/26/2018	HVAC at Remainder of Tech Rooms	\$ 423,000				
	District Office Server Room (Norman S. Wright)		5/13/2019	Equipment Purchase	34,751	246,260
	Dent Center Server Room Construction		6/24/2019 Pending Board Approval	Bid #1844	141,989	
2/26/2018	CHS, CPHS, NGHHS Tennis Court Retrofits: Major renovation of tennis courts to address slip, trip, fall hazards and safety needs, needed for education	\$ 2,826,287				
			6/11/2018	BID #1806	2,698,000	-81,306.36
	Inspector of Record: Tennis Courts		08/13/18	Inspector of Record: Tennis C	10,200	
	College Park HS = \$3,400					
	Concord HS = \$3,400					
	Northgate HS = \$3,400					
			12/17/18	Final Change Order #1806-001	199,393	
2/26/2018	Cambridge: Move adult center and music portables to backside of campus	\$ 500,000				
			05/21/18	Design	39,000	461,000
6/25/2018	Nutrition Services Warehouse Upgrade	\$ 6,239,437				-
	PhD Architects		09/12/18	Bid #1811 Architect/Engineer Services	310,000	
	PhD Architects Amendment #1		10/22/18	Design	55,000	
	Warehouse Infrastructure Upgrades		04/22/19	Bid #1834	539,000	
	Building Demolition & Pad Prep		05/13/19	Bid 1840	425,117	
	Inspection Services		05/13/19	Inspector of Record	74,800	
	Interim Housing		06/10/19	Mobile Modular	54,613	
	Warehouse Building		6/24/2019 Pending Board Approval	Meehleis Modular Buildings, Inc.	4,780,907	

Measure C Project and Expenditures Board Approval Tracking 6/24/2019

<u>Date of Board Approval of Project</u>	<u>Description Provided</u>	<u>Approved Amount</u>	<u>Date of Board Approval of Project Expenditure</u>	<u>Purchase Description</u>	<u>Purchase Amount Approved</u>	<u>Balance for Project</u>
12/17/2018	2019 Roof Projects	\$ 10,500,000				-
	College Park HS		3/11/2019	Bid #1818	1,338,000	
	Concord HS		3/11/2019	Bid #1818	814,000	
	Mt. Diablo ES		3/11/2019	Bid #1818	408,000	
	Monte Gardens ES		3/11/2019	Bid #1819	860,200	
	Sun Terrace ES		3/11/2019	Bid #1819	954,700	
	Wren Ave ES		3/11/2019	Bid #1819	733,100	
	Gregory Gardens ES		3/11/2019	Bid #1820	1,160,200	
	Fair Oaks ES		3/11/2019	Bid #1820	903,600	
	Mt. Diablo HS		3/11/2019	Bid #1820	638,900	
	Material Purchase (Garland)		5/13/2019	CMAS	2,689,300	
12/17/2018	YVHS & MDHS Tennis Courts Renovation	\$ 3,000,000				3,000,000
12/17/2018	YVHS & MDHS Tennis Courts Renovation - Design					
	Verde Design. Inc.	\$ 149,000	12/17/2018	Design	149,000	-
12/17/2018	CPHS Pool Replastering	\$ 400,000				400,000
12/17/2018	YVHS & CPHS Track Replacements	\$ 600,000				42,770
	Ygnacio Valley HS		3/11/2019	Valley Precision Grading Inc.	294,065	
	College Park HS		3/11/2019	Valley Precision Grading Inc.	263,165	
12/17/2018	MDHS Home Bleachers	\$ 2,200,000				1,729,600
	Permanent Grandstand Bleachers/Ramp		6/24/2019 Pending	Bid #1845	470,400	
12/17/2018	Oak Grove MS & MDHS Landscape Projects	\$ 660,000				551,210
	Oak Grove MS Landscape		3/11/2019	Verde Design	62,650	
	Mt. Diablo HS Landscape		3/11/2019	Verde Design	46,140	
12/17/2018	2019 Exterior Painting	\$ 1,125,000				344,300
	Mt. Diablo HS & El Monte ES		4/22/2019	Bid #1824	322,000	
	Oak Grove MS, Westwood ES, Hidden Valley ES		4/22/2019	Bid #1825	246,700	
	Riverview MS & Sequoia MS		4/22/2019	Bid #1833	212,000	
12/17/2018	Cambridge ES (Additional Funds)	\$ 200,000				200,000
4/10/2019	Purchasing/Warehouse Roofing Repair Project	\$ 240,000				240,000
			5/13/2019	Bid # 1839	192,000	48,000
	Totals				35,562,712	\$ 11,490,012

Measure C Project and Expenditures Board Approval Tracking 6/24/2019

<u>Date of Board Approval of Project</u>	<u>Description Provided</u>	<u>Approved Amount</u>	<u>Date of Board Approval of Project Expenditure</u>	<u>Purchase Description</u>	<u>Purchase Amount Approved</u>	<u>Balance for Project</u>
--	-----------------------------	------------------------	--	-----------------------------	---------------------------------	----------------------------

Final Year Operating Costs \$ 725,000

Projected Measure C Balance*	\$ 80,259
-------------------------------------	------------------

*actual amount may vary pending final bids, change-orders, close-outs & other contingencies